COMPLETION REPORT

1	Name Of Work & Job Code	Improvements to Roads and Drains at Nanjappa Layout in ward No.10, Doddabommasandra Vidyaranyapura Sub Division 010-20-000073
2	Sanctioned Estimate No.& Date (AS & TS No)	AS: 165/20-21, Dt: 27-03-2020 TS: 329/20-21, Dt: 27-03-2020
3	Head Of Account which is chargeable	P-3726 (Zonal Public Works-POW Works)
4	Work Order No. & Date	BBMP / EE/ BTP/ W.O /97/2020-21 dt:05-09-2020
5	Name Of Contractor	M/s Sri.Channakeshava Enterprises (Prop:Kiran Gowda D)
6	Time Stipulated for Completion of work	90 Days
7	Date Of Commencement	BBMP / EE/ BTP/ W.O /97/2020-21 dt:05-09-2020
8	Date Of Completion	18-06-2021
9	Delay in Execution of Work	195 Days.
10	Measurement recorded in	M.B No: 2595/14-15
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 2595/11-15
12	Name of the office/official in charge of the work	—
13	a) Asst. Eng/Junior Eng	SNETHA. N.R.
14	b) Asst.Exe Engineer	SHIVAKUMAR PUTTUSWAMY GOUDA

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.2500000	Rs. 2102600=00	—	Rs. 397400=00 (Below 15.50)

15.Certified that the above work has been completed within the stipulated time noted in the Work Order

16.Certified that the contractor has delayed and completed the work for which necessary fine

17.Certified that the above work has been executed by the contractor satisfactory .

Sneetha. N.R
ASSISTANT ENGINEER
Ward No.10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

EXECUTIVE ENGINEER
Byatarayanapura Division

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಸಂಖ್ಯೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560092.